



Taxiway Reconfiguration Project

Project Components

- Hot spot removal
- New connecting Taxiway G between Runway 8/26 and 12/30
- Taxiway A extension
- Reconfigure taxiway access to east hangar complex

Overall Project Construction Schedule: August 16–November 18 (95 Days)
 (Dates and schedule are approximate and may be revised during construction)

- Staging area for contractor equipment and materials will be located in infield area east of Taxiway F
- Frequent hauling of materials and equipment across Taxiways D, F, and Taxilane Q
- Construction access via Gates 8 and 19
- NOTAMS will be issued for all AOA closures

Phase 1A: August 23–September 1 (10 Days)

Phase 1A Closures:

- Taxiway F: south of Runway 12/30
- Taxiway A: east of Taxiway A2

Phase 1B: September 6–September 15 (10 Days)

- Work 24 hours a day
- Taxilane Q: frequent hauling of materials and equipment
- East Hangars: accessed via tug route
- Back Taxiing Required: Runway 8/26

Phase 1B Closures:

- Runway 12/30
- Taxiways G and K
- Taxiway C: east of Taxiway C4
- Taxiway C: west of Taxiway D

Phase 1C: September 16–September 25 (10 Days)

- Taxilane Q: frequent hauling of materials and equipment
- East Hangars: Accessed via tug route
- Back Taxiing Required: Runway 12/30 and Runway 8/26

Phase 1C Closures:

- Taxiways G and K
- Taxiway C: east of Taxiway C4

Phase 1D: September 27–October 1 (4 Days)

- Work 24 hours a day
- Night operations (1900–0600): Runway 12/30 restricted to small GA operations (less than 12,500 pounds / 50 knot approach speed)

Phase 1D Closures:

- Runway 8/26
- Taxiway A: west of Taxiway D
- Taxiways B, K, and G

Phase 2: October 5–November 18 (45 Days)

Proposed pavement may be in place during this phase but will not be open to aircraft

Phase 2A: October 5–October 14 (10 Days)

- Work 24 hours a day
- Taxilane Q: frequent hauling of materials and equipment
- East Hangars: accessed via tug route
- Back Taxiing Required: Runway 8/26

Phase 2A Closures:

- Runway 12/30
- Taxiway C: east of Taxiway C4
- Taxiway C: west of Taxiway D

Phase 2B: October 15–October 26 (12 Days)

- Taxilane Q: frequent hauling of materials and equipment
- East Hangars: accessed via tug route
- Back Taxiing Required: Runway 12/30 and Runway 8/26

Phase 2B Closures:

- T-Hangar Taxilane Q (1 day only)
- Taxiway B
- Taxiway C: east of Taxiway C4

Phase 2C: October 27–November 18 (23 Days)

Phase 2 C Closures:

- Taxiway A: east of Taxiway A2
- Taxiway F: south of Runway 12/30
- Runway 8/26 (2 days only from 1130–1530)

Phase 3: Spring 2022 (3 Days)

Brief closures to individual aircraft operations areas to install final paint markings